

T&D SLT Quality Program Update

March 2021



Energy for What's AheadSM



Quality Update – Highlights

Distribution Construction Program

- “Primary Insulator Incorrect Type” remains as top finding
 - Resolving this one issue would improve the overall CR to ~90%
- Conformance rate for North Coast Region ~90%, San Jacinto ~55%
 - Approximately 2/3 of the QC inspections were performed in these two regions (826 out of 1225)
 - QC Information Session held with San Jacinto Region on 3/25/21

Quality Program Targets for 2021 (Tier 1 Metrics)

- Distribution Construction target 90% (+/- 5%) – Not meeting target
- Transmission Construction target 94% (+/- 4%) – Meeting target
- ODI target 97% (+/- 1%) – Not meeting target (performance in February was 98%)
- Vegetation Management CCD target 95% (+/- 4%) – Meeting target

Risk Ranking Reassessment

- Quality collaborated with ERM and AMSE to update the 2021 Quality Program rankings and sampling targets
- Currently working to transition programs from REAX to Technosylva data

QC Results thru February 2021

Header	QC Structures Inspected	P1		P2		P3		P1 & P2 Findings	
Program Name		Count	CR %	Count	CR %	Count	CR %	Open Count	Overdue Count
Distribution Construction	1,225	2	99.8%	367	76.2%	245	85.7%	366	0
Transmission Construction	86	0	100.0%	1	98.8%	1	98.8%	1	0
Aerial Distribution	0	0	0	0	0	0	0	0	0
ODI	2,246	2	99.9%	117	95.1%	207	91.8%	96	0
Planning	304	38	90.5%	25	92.8%	94	77.3%	62	0
Intrusive	147	0	100.0%	2	98.6%	5	96.6%	2	0
GOCI	0	0	0	0	0	0	0	0	0
TIMP	0	0	0	0	0	0	0	0	0

Inspections starting in March

Other Programs - Not in BI Dashboard

Header	QC Structures Inspected	P1		P2		P3		P1 & P2 Findings	
Program Name		Count	CR %	Count	CR %	Count	CR %	Open Count	Overdue Count
Pole Loading	256	0	100.0%	7	97.3%	0	100.0%	1	0

QC Results thru February 2021 (Dist. Construction)

Total

1,225

Total Inspections

931

Pass Total

294

Potential Non-Conformances

76.0%

P1 & P2 Total CR%

SCE

198

Total Inspections

182

Pass Total

16

Potential Non-Conformances

91.9%

P1 & P2 Total CR%

Contractor

1,027

Total Inspections

749

Pass Total


278

Potential Non-Conformances


72.9%

P1 & P2 Total CR%

Conformance Rate by Region



Conformance Rate Trending



Distribution Construction – YTD February Results


1,225
Total Inspections

931
Pass Total


294
Potential Non-Conformances

76.0%
P1 & P2 Total CR%

Non-Conformances by Priority




Top 10 P1 & P2 Finding Categories



Initiated Cause Evaluation: elimination would increase CR score to ~90%


Top 10 P3 Finding Categories



Program Name - REAX Score	FLOCS				P1 & P2 Findings						P3 Findings	
	Total QC Inspections	P1 & P2 PNC	P1 & P2 CR	Threshold Limit	P1	P2E	P2	Total P1 & P2	Open	Past Due	FLOC PNC	P3
Distribution Construction (Very High)												
Very High	213	67	68.5%	100.0%	0	0	79	79	79	0	10	13
High	615	169	72.5%	98.0%	1	0	223	224	223	0	100	149
Medium	296	48	83.8%	95.0%	1	0	53	54	53	0	58	76
Low	101	10	90.1%	95.0%	0	0	12	12	12	0	14	17
Total	1,225	294	76.0%		2	0	367	369	367	0	182	255

QC Results By Contractor

QC Distribution Construction Program – YTD February 2021
Conformance Rate (%) by Contractor



ODI - YTD February Results

2,246

Total Inspections

2,135

Pass Total


111

Potential Non-Conformances


95.1%

P1 & P2 Total CR%


Non-Conformances by Priority



Top 10 P1 & P2 Finding Categories




Top 10 P3 Finding Categories



Performance in February was 98%. Tier 1 Target 97%

		FLOCS				P1 & P2 Findings						P3 Findings	
Program Name - REAX Score		Total QC Inspections	P1 & P2 PNC	P1 & P2 CR	Threshold Limit	P1	P2E	P2	Total P1 & P2	Open	Past Due	FLOC PNC	P3
ODI (High)													
Very High		32	1	96.9%	98.0%	0	0	1	1	1	0	1	1
High		891	23	97.4%	95.0%	0	0	23	23	16	0	75	79
Medium		840	62	92.6%	95.0%	2	0	67	69	60	0	69	84
Low		483	25	94.8%	90.0%	0	0	26	26	19	0	40	43
Total		2,246	111	95.1%		2	0	117	119	96	0	185	207

YTD VM Performance – Transmission & Distribution



NOTE: RCD & CCD results indicate tree condition clearance at time of QC, not at time of trim

T	Compliance Zone		HFRA	D	Compliance Zone		HFRA	Non-HFRA
	RCD = Regulation Clearance Distance		10'		RCD = Regulation Clearance Distance		4'	18"
	CCD = Compliance Clearance Distance (RCD x 1.5)		15'		CCD = Compliance Clearance Distance (RCD x 1.5)		6'	3'

APPENDIX




Production vs Sampling Targets – 2021

Program	Risk Category	Production	Sampling Targets	% of Annual Goal
Overhead Detail Inspection (ODI)	Very High	32	1,998	2%
	High	891	2,043	44%
	Medium	840	248	339%
	Low	483	89	540%
	Total	2,246	4,378	51%
Distribution Construction	Very High	213	1,580	13%
	High	615	3,870	16%
	Medium	296	2,379	12%
	Low	101	407	25%
	Total	1,225	8,235	15%
Transmission Construction	Very High	0	4	0%
	High	2	64	3%
	Medium	45	590	8%
	Low	39	142	27%
	Total	86	800	11%
Aerial Distribution	Very High	0	999	0%
	High	0	520	0%
	Medium	0	221	0%
	Low	0	79	0%
	Total	0	1,820	0%
Aerial Transmission (Pilot)	Total	0	500	0%

Sampling targets are based on the updated Quality Program Rankings.

Program	Risk Category	Production	Sampling Targets	% of Annual Goal
Planning	Very High	19	880	2%
	High	52	2,734	2%
	Medium	205	461	45%
	Low	28	169	17%
	Total	304	4,243	7%
Transmission Inspections (TIMP)	Very High	0	924	0%
	High	0	271	0%
	Medium	0	218	0%
	Low	0	79	0%
	Total	0	1,492	0%
Intrusive	Very High	20	319	6%
	High	68	113	60%
	Medium	37	46	80%
	Low	22	22	100%
	Total	147	500	29%
Pole Loading	Total	256	400	64%
Underground Detailed Inspections (UDI)		0	500	0%
Generation	Total	0	120	0%
	Grand Total	4,264	22,989	19%


YTD VM Performance – Transmission



NOTE: RCD & CCD results indicate tree condition clearance at time of QC, not at time of trim

Compliance Zone		HFRA
T	RCD = Regulation Clearance Distance	10'
	CCD = Compliance Clearance Distance (RCD x 1.5)	15'

YTD VM Performance – Distribution



NOTE: RCD & CCD results indicate tree condition clearance at time of QC, not at time of trim

Compliance Zone		HFRA	Non-HFRA
D	RCD = Regulation Clearance Distance	4'	18"
	CCD = Compliance Clearance Distance (RCD x 1.5)	6'	3'