

TWG Study Plan Schedule and Study Plan Determination Milestones

SCE has previously shared a schedule regarding schedule and milestones through the completion of the Preliminary Application Document (PAD) and Notice of Intent (NOI). Table 1 below is an updated schedule which refines some dates of proposed deliverables based on work to date. With each of these milestones, it is requested that TWG members will provide comments, edit, and respond to draft documents within two weeks of receiving them from the end of a TWG meeting, depending on the agreed review process.

TABLE 1. KEY STUDY PLAN DEVELOPMENT MILESTONES AND TECHNICAL WORK GROUP PLANNING SCHEDULE

DELIVERABLE / RESPONSIBILITY	MATERIAL DISTRIBUTED	MEETING TYPE	ANTICIPATED DATES	PROPOSED DATES FOR COMMENTS
TBD		Oversight	7/13/2018 (phone)	
Annotated Study Plans, Goals, Objectives	7/26/2018	TWG	8/14/2018 and 8/15/2018	8/31/2018
Draft Study Plans	9/17/2018	TWG	10/9/2018 to 10/11/2018	10/26/2018
Final Study Plans	11/15/2018	TWG	12/4/2018 to 12/6/2018	1/7/2019
TBD		Oversight	1/23/2019 (phone or live as needed)	

Table 2 is the anticipated study plan determination schedule following the filing of the PAD and NOI. One area of uncertainty is the degree to which FERC may provide for an accelerated study plan determination, based on our progress in developing study plans with stakeholders. Therefore, the schedule represented is a conservative estimate, based on the Integrated Licensing Process regulations.

TABLE 2. POST PAD/NOI STUDY PLAN DEVELOPMENT MILESTONES AND FERC PROCESS THROUGH STUDY PLAN DETERMINATION

TASK	RESPONSIBLE ENTITY	SCHEDULE MILESTONES	FERC REGULATION
File NOI/PAD with FERC	Southern California Edison	03/29/19	§5.5; §5.6

TASK	RESPONSIBLE ENTITY	SCHEDULE MILESTONES	FERC REGULATION
FERC Tribal Meeting	FERC	04/28/18 (no later than)	§5.7
FERC Notice of Commencement of Proceeding and SD1 Issued	FERC	03/29/19 – 05/28/19	§5.8(a)(c)
FERC Holds Scoping and Site Visit	FERC	05/30/19 – 06/29/19	§5.8(b)(viii)
All Comments and Study Requests Due from All Stakeholders on NOI, PAD and SD1	Stakeholders	06/29/19 – 07/29/19	§5.9(a)(b)
FERC issues SD 2, if necessary	FERC	07/29/19 – 09/12/19	§5.1
Applicant Files Proposed Study Plan	Southern California Edison	07/29/19 – 09/12/19	§5.11(a)
Applicant Hosts Study Plan Meeting	Southern California Edison	09/12/19 – 10/12/19	§5.11(e)
All Comments on Proposed Study Plan Due	Stakeholders	09/12/19 – 12/11/19	§5.12
Applicant Files Revised Proposed Study Plan	Southern California Edison	12/11/19 - 1/10/20	§5.13(a)
All Comments on Revised Proposed Study Plan Due	Stakeholders		§5.13(b)
FERC Director's Study Plan Determination	FERC	01/10/20 - 02/09/20	§5.13(c)